

Udkast til tidsplan indvendigt arbejde E/F Læssøsgade 19-25 & Blegdamsvej 8, revision B, af den 07.05.2024

Id	Opgavenavn	Varighed	Startdato	Slutdato	12. feb 24	19. feb 24	26. feb 24	04. mar 24	11. mar 24	18. mar 24	25. mar 24	01. apr 24	08. apr 24	15. apr 24	22. apr 24	29. apr 24	06. maj 24	13. maj 24	20. maj 24	27. maj 24	03. jun 24	10. jun 24	17. jun 24	24. jun 24	01. jul 24	08. jul 24	15. jul 24	22. jul 24	29. jul 24												
					s	m	t	e	f	s	m	t	e	f	s	m	t	e	f	s	m	t	e	f	s	m	t	e	f	s	m	t	e	f	s						
1	etablering byggeplads	10 dage	ma 12-02-24	fr 23-02-24	■																																				
2	Arbejde i kælder	120 dage	ma 19-02-24	fr 02-08-24	■																																				
3	Læssøsgade 19	49 dage	ti 02-04-24	fr 07-06-24												■																									
4	Læssøsgade 21	45 dage	ma 15-04-24	fr 14-06-24														■																							
5	Læssøsgade 23	40 dage	ma 29-04-24	fr 21-06-24																■																					
6	Læssøsgade 25	40 dage	ma 13-05-24	fr 05-07-24																			■																		
7	Blegdamsvej 8	35 dage	ma 03-06-24	fr 19-07-24																					■																