

Sagsnavn



| Id | FAG                                                                                 | Opgavenavn | Varighed                   | Startdato | Slutdato    | september 2025 |                                       |    |    |    |    |    |    |    |    |    |    | oktober 2025 |    |    |    | november 2025 |    |    |   | december 2025 |   |  |  | januar 2026 |  |  |
|----|-------------------------------------------------------------------------------------|------------|----------------------------|-----------|-------------|----------------|---------------------------------------|----|----|----|----|----|----|----|----|----|----|--------------|----|----|----|---------------|----|----|---|---------------|---|--|--|-------------|--|--|
|    |                                                                                     |            |                            |           |             | 4              | 35                                    | 36 | 37 | 38 | 39 | 40 | 41 | 42 | 43 | 44 | 45 | 46           | 47 | 48 | 49 | 50            | 51 | 52 | 1 | 2             | 3 |  |  |             |  |  |
| 1  |    |            | E/F Marielyst Tid JF.Udbud | 91 dage?  | fr 29-08-25 | fr 09-01-26    | E/F Marielyst Tid JF.Udbud            |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 2  |                                                                                     |            | Byggeplads                 | 5 dage    | fr 22-08-25 | to 28-08-25    | Byggeplads                            |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 3  |                                                                                     |            | Facade Peterbangsvej       | 86 dage?  | ma 11-08-25 | ma 08-12-25    | Facade Peterbangsvej                  |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 4  |    | Sti        | Stillads                   | 8 dage    | fr 29-08-25 | ti 09-09-25    | Sti Stillads                          |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 5  |                                                                                     | Omø        | Facade rens                | 8 dage    | on 10-09-25 | fr 19-09-25    | Omø Facade rens                       |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 6  |                                                                                     | Mu         | Facade fils/samt rep       | 10 dage   | ma 22-09-25 | fr 03-10-25    | Mu Facade fils/samt rep               |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 7  |                                                                                     | Maler      | Facade Maler/rep.          | 10 dage   | ma 06-10-25 | fr 17-10-25    | Maler Facade Maler/rep.               |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 8  |                                                                                     | Sti        | Omlægning stillads         | 3 dage    | ma 20-10-25 | on 22-10-25    | Sti Omlægning stillads                |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 9  |                                                                                     | Maler      | Renovering vinduer         | 5 dage    | to 23-10-25 | on 29-10-25    | Maler Renovering vinduer              |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 10 |                                                                                     | Blik       | Arbejde Blik/Skiffer.      | 7 dage    | to 23-10-25 | fr 31-10-25    | Blik Arbejde Blik/Skiffer.            |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 11 |    | Tø         | Vinduer leveres inkl opsæt | 0 dage    | ma 13-10-25 | ma 13-10-25    | ★ 13-10 Tø Vinduer leveres inkl opsæt |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 12 |                                                                                     | Tø         | Vindues udskiftning        | 8 dage    | ma 03-11-25 | on 12-11-25    | Tø Vindues udskiftning                |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 13 |                                                                                     | Tø         | Sålbænke                   | 5 dage    | to 13-11-25 | on 19-11-25    | Tø Sålbænke                           |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 14 |                                                                                     | Fu         | Fugearbejde                | 3 dage    | on 19-11-25 | fr 21-11-25    | Fu Fugearbejde                        |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 15 |                                                                                     | Sti        | Stillads ned               | 10 dage   | ma 24-11-25 | fr 05-12-25    | Sti Stillads ned                      |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 16 |                                                                                     |            |                            |           |             |                |                                       |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 17 |                                                                                     |            | Facade Marielystvej        | 97 dage?  | on 03-09-25 | to 22-01-26    | Facade Marielystvej                   |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 18 |    | Sti        | Stillads                   | 13 dage   | on 10-09-25 | fr 26-09-25    | Sti Stillads                          |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 19 |    | Omø        | Facade rens                | 12 dage   | ma 29-09-25 | ti 14-10-25    | Omø Facade rens                       |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 20 |    | Mu         | Facade fils/samt rep       | 15 dage   | on 15-10-25 | ti 04-11-25    | Mu Facade fils/samt rep               |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 21 |    | Maler      | Facade Maler/rep.          | 13 dage   | on 05-11-25 | fr 21-11-25    | Maler Facade Maler/rep.               |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 22 |                                                                                     | Sti        | Omlægning stillads         | 3 dage    | ma 24-11-25 | on 26-11-25    | Sti Omlægning stillads                |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 23 |    | Maler      | Renovering vinduer         | 5 dage    | to 27-11-25 | on 03-12-25    | Maler Renovering vinduer              |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 24 |  | Blik       | Arbejde Blik/Skiffer.      | 7 dage    | to 27-11-25 | fr 05-12-25    | Blik Arbejde Blik/Skiffer.            |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 25 |  | Tø         | Vinduer leveres inkl opsæt | 0 dage    | to 04-12-25 | to 04-12-25    | ★ 04-12 Tø Vinduer leveres inkl opsæt |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 26 |  | Tø         | Vindues udskiftning        | 8 dage    | ma 08-12-25 | on 17-12-25    | Tø Vindues udskiftning                |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 27 |                                                                                     | Tø         | Sålbænke                   | 5 dage    | to 18-12-25 | ma 29-12-25    | Tø Sålbænke                           |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 28 |  | Fu         | Fugearbejde                | 5 dage    | ti 30-12-25 | on 07-01-26    | Fu Fugearbejde                        |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 29 |  | Sti        | Stillads ned               | 10 dage   | to 08-01-26 | on 21-01-26    | Sti Stillads ned                      |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 30 |                                                                                     |            |                            |           |             |                |                                       |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 31 |                                                                                     |            |                            |           |             |                |                                       |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 32 |                                                                                     |            | O.V Kjettingens alle       | 97 dage?  | on 03-09-25 | to 22-01-26    | O.V Kjettingens alle                  |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 33 |  | Sti        | Stillads                   | 8 dage    | ma 13-10-25 | on 22-10-25    | Sti Stillads                          |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 34 |  | Omø        | Facade rens                | 8 dage    | to 23-10-25 | ma 03-11-25    | Omø Facade rens                       |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 35 |  | Mu         | Facade fils/samt rep       | 10 dage   | ti 04-11-25 | ma 17-11-25    | Mu Facade fils/samt rep               |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 36 |  | Maler      | Facade Maler/rep.          | 10 dage   | ti 18-11-25 | ma 01-12-25    | Maler Facade Maler/rep.               |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 37 |                                                                                     | Sti        | Omlægning stillads         | 3 dage    | ti 02-12-25 | to 04-12-25    | Sti Omlægning stillads                |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 38 |  | Maler      | Renovering vinduer         | 5 dage    | fr 05-12-25 | to 11-12-25    | Maler Renovering vinduer              |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 39 |  | Blik       | Arbejde Blik/Skiffer.      | 7 dage    | fr 05-12-25 | ma 15-12-25    | Blik Arbejde Blik/Skiffer.            |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 40 |  | Tø         | Vinduer leveres inkl opsæt | 0 dage    | fr 12-12-25 | fr 12-12-25    | ★ 12-12 Tø Vinduer leveres inkl opsæt |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 41 |  | Tø         | Vindues udskiftning        | 5 dage    | ti 16-12-25 | ma 22-12-25    | Tø Vindues udskiftning                |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 42 |  | Tø         | Sålbænke                   | 5 dage    | ti 23-12-25 | ma 05-01-26    | Tø Sålbænke                           |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 43 |  | Fu         | Fugearbejde                | 3 dage    | ti 06-01-26 | to 08-01-26    | Fu Fugearbejde                        |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 44 |  | Sti        | Stillads ned               | 10 dage   | fr 09-01-26 | to 22-01-26    | Sti Stillads ned                      |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 45 |                                                                                     |            |                            |           |             |                |                                       |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 46 |                                                                                     |            | Gård                       | 91 dage?  | on 03-09-25 | on 14-01-26    | Gård                                  |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 47 |                                                                                     | Platform   |                            | 1 dag?    | on 03-09-25 | to 04-09-25    | Platform                              |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 48 |  | Maler      | Renovering af vinduer      | 10 dage   | to 04-09-25 | on 17-09-25    | Maler Renovering af vinduer           |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 49 |                                                                                     | Blik       | Skiffer samt zink          | 10 dage   | to 18-09-25 | on 01-10-25    | Blik Skiffer samt zink                |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 50 |  | Tø         | Vindues leverance          | 0 dage    | ma 27-10-25 | ma 27-10-25    | ★ 27-10 Tø Vindues leverance          |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 51 |                                                                                     | Tø         | Vindues udskift            | 14 dage   | to 20-11-25 | ti 09-12-25    | Tø Vindues udskift                    |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 52 |                                                                                     | Tø         | Sålbænke                   | 10 dage   | on 10-12-25 | ti 23-12-25    | Tø Sålbænke                           |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 53 |                                                                                     | Fu         | Fugemand                   | 10 dage   | ma 29-12-25 | ti 13-01-26    | Fu Fugemand                           |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |
| 54 |                                                                                     | platform   | Platform ned               | 1 dag?    | on 14-01-26 | on 14-01-26    | platform                              |    |    |    |    |    |    |    |    |    |    |              |    |    |    |               |    |    |   |               |   |  |  |             |  |  |

Dato:  
Rev dato:  
Forfatter: JRM

Sagsnavn



Calendar view showing tasks and events from February 3 to August 31, 2026.

**Legend:**

- Fugemand (Blue bar)
- Platform ned (Blue bar with downward arrow)

**Tasks and Events:**

- February 3:** E/F Marielyst Tid JF.Udbud (Black bar)
- February 4:** (Blue bar)
- February 5:** (Blue bar)
- February 6:** (Blue bar)
- February 7:** (Blue bar)
- February 8:** (Blue bar)
- February 9:** (Blue bar)
- February 10:** (Blue bar)
- February 11:** (Blue bar)
- February 12:** (Blue bar)
- February 13:** (Blue bar)
- February 14:** (Blue bar)
- February 15:** (Blue bar)
- February 16:** (Blue bar)
- February 17:** (Blue bar)
- February 18:** (Blue bar)
- February 19:** (Blue bar)
- February 20:** (Blue bar)
- February 21:** (Blue bar)
- February 22:** (Blue bar)
- February 23:** (Blue bar)
- February 24:** (Blue bar)
- February 25:** (Blue bar)
- February 26:** (Blue bar)
- February 27:** (Blue bar)
- February 28:** (Blue bar)
- February 29:** (Blue bar)
- February 30:** (Blue bar)
- February 31:** (Blue bar)
- March 1:** (Blue bar)
- March 2:** (Blue bar)
- March 3:** (Blue bar)
- March 4:** (Blue bar)
- March 5:** (Blue bar)
- March 6:** (Blue bar)
- March 7:** (Blue bar)
- March 8:** (Blue bar)
- March 9:** (Blue bar)
- March 10:** (Blue bar)
- March 11:** (Blue bar)
- March 12:** (Blue bar)
- March 13:** (Blue bar)
- March 14:** (Blue bar)
- March 15:** (Blue bar)
- March 16:** (Blue bar)
- March 17:** (Blue bar)
- March 18:** (Blue bar)
- March 19:** (Blue bar)
- March 20:** (Blue bar)
- March 21:** (Blue bar)
- March 22:** (Blue bar)
- March 23:** (Blue bar)
- March 24:** (Blue bar)
- March 25:** (Blue bar)
- March 26:** (Blue bar)
- March 27:** (Blue bar)
- March 28:** (Blue bar)
- March 29:** (Blue bar)
- March 30:** (Blue bar)
- March 31:** (Blue bar)
- April 1:** (Blue bar)
- April 2:** (Blue bar)
- April 3:** (Blue bar)
- April 4:** (Blue bar)
- April 5:** (Blue bar)
- April 6:** (Blue bar)
- April 7:** (Blue bar)
- April 8:** (Blue bar)
- April 9:** (Blue bar)
- April 10:** (Blue bar)
- April 11:** (Blue bar)
- April 12:** (Blue bar)
- April 13:** (Blue bar)
- April 14:** (Blue bar)
- April 15:** (Blue bar)
- April 16:** (Blue bar)
- April 17:** (Blue bar)
- April 18:** (Blue bar)
- April 19:** (Blue bar)
- April 20:** (Blue bar)
- April 21:** (Blue bar)
- April 22:** (Blue bar)
- April 23:** (Blue bar)
- April 24:** (Blue bar)
- April 25:** (Blue bar)
- April 26:** (Blue bar)
- April 27:** (Blue bar)
- April 28:** (Blue bar)
- April 29:** (Blue bar)
- April 30:** (Blue bar)
- May 1:** (Blue bar)
- May 2:** (Blue bar)
- May 3:** (Blue bar)
- May 4:** (Blue bar)
- May 5:** (Blue bar)
- May 6:** (Blue bar)
- May 7:** (Blue bar)
- May 8:** (Blue bar)
- May 9:** (Blue bar)
- May 10:** (Blue bar)
- May 11:** (Blue bar)
- May 12:** (Blue bar)
- May 13:** (Blue bar)
- May 14:** (Blue bar)
- May 15:** (Blue bar)
- May 16:** (Blue bar)
- May 17:** (Blue bar)
- May 18:** (Blue bar)
- May 19:** (Blue bar)
- May 20:** (Blue bar)
- May 21:** (Blue bar)
- May 22:** (Blue bar)
- May 23:** (Blue bar)
- May 24:** (Blue bar)
- May 25:** (Blue bar)
- May 26:** (Blue bar)
- May 27:** (Blue bar)
- May 28:** (Blue bar)
- May 29:** (Blue bar)
- May 30:** (Blue bar)
- May 31:** (Blue bar)
- June 1:** (Blue bar)
- June 2:** (Blue bar)
- June 3:** (Blue bar)
- June 4:** (Blue bar)
- June 5:** (Blue bar)
- June 6:** (Blue bar)
- June 7:** (Blue bar)
- June 8:** (Blue bar)
- June 9:** (Blue bar)
- June 10:** (Blue bar)
- June 11:** (Blue bar)
- June 12:** (Blue bar)
- June 13:** (Blue bar)
- June 14:** (Blue bar)
- June 15:** (Blue bar)
- June 16:** (Blue bar)
- June 17:** (Blue bar)
- June 18:** (Blue bar)
- June 19:** (Blue bar)
- June 20:** (Blue bar)
- June 21:** (Blue bar)
- June 22:** (Blue bar)
- June 23:** (Blue bar)
- June 24:** (Blue bar)
- June 25:** (Blue bar)
- June 26:** (Blue bar)
- June 27:** (Blue bar)
- June 28:** (Blue bar)
- June 29:** (Blue bar)
- June 30:** (Blue bar)
- July 1:** (Blue bar)
- July 2:** (Blue bar)
- July 3:** (Blue bar)
- July 4:** (Blue bar)
- July 5:** (Blue bar)
- July 6:** (Blue bar)
- July 7:** (Blue bar)
- July 8:** (Blue bar)
- July 9:** (Blue bar)
- July 10:** (Blue bar)
- July 11:** (Blue bar)
- July 12:** (Blue bar)
- July 13:** (Blue bar)
- July 14:** (Blue bar)
- July 15:** (Blue bar)
- July 16:** (Blue bar)
- July 17:** (Blue bar)
- July 18:** (Blue bar)
- July 19:** (Blue bar)
- July 20:** (Blue bar)
- July 21:** (Blue bar)
- July 22:** (Blue bar)
- July 23:** (Blue bar)
- July 24:** (Blue bar)
- July 25:** (Blue bar)
- July 26:** (Blue bar)
- July 27:** (Blue bar)
- July 28:** (Blue bar)
- July 29:** (Blue bar)
- July 30:** (Blue bar)
- July 31:** (Blue bar)
- August 1:** (Blue bar)
- August 2:** (Blue bar)
- August 3:** (Blue bar)

Dato:  
Rev dato:  
Forfatter: JRM